

## **BDR PFI Project Milestones**

### **Bolton Road**

<b>Item</b>	<b>Percentage complete</b>	<b>Target completion date</b>	<b>Revised completion date</b>	<b>Comments</b>
Planning Bolton Road	100%	5/4/2012	5/4/2012	JR Period Ended 9/8/2012
Permit Bolton Road	100%	1/5/2012	2/1/2013	5/10/2012 Permit granted JR Period ended 2/1/2013.
Enabling works Bolton Road	85%	20/02/13		Work on bridge progressing well
Mobilisation for Construction	100%	12/12/12		
Bridge opening/Sod cutting	100%	18/2/2013		
Access to AD for Celtic		4/9/2013		
Access to ITS for Ecodeco		24/2/2014		
Work to commence on round re-balancing for PFI across BDR		1/1/2015		Collection managers involvement needed
Birse Completion				

### **Ferrybridge**

<b>Item</b>	<b>Percentage complete</b>	<b>Target completion date</b>	<b>Revised completion date</b>	<b>Comments</b>
Permit Ferrybridge	100%	2/1/2013	1/3/2013	JR period ended no challenges
Enabling works Ferrybridge	100%	5/12/12		
Completion of Construction		20/4/2014		
Ferrybridge operational		5/4/2014		