Strategy Aim	Year 1	Year 2	Year 3	Output / Final Position	Additional Outcomes
We will deliver our current Housing Development Programme ensuring quality and sustainability.	\	\	\	Annual housing delivery targets were met: Council Plan Target (PE06) Homes delivered with council support, including council homes Year Target Total delivery 2022/23 225 373 2023/24 200 221 2024/25 200 213	Introduction of a Market Acquisition Policy in 2023 to expand ability to acquire homes to meet local need. The first market acquisition was completed in 2024 and by the end of 24-25, 64 homes had been acquired. Pipeline of delivery is in place up to 2027. A total of 674 homes for
We will listen to what residents tell us and continue to engage with local communities and stakeholders on all Council-led developments.	/	/	\	New engagement processes embedded in the development programme. Member, resident and service feedback is routinely used to shape all council led development.	council rent and shared ownership have been delivered since January 2018, therefore 326 are required to reach the 1000 homes target. This is forecasted to be achieved by Summer 2027.
We will promote the benefits of high quality homes through our annual Developer Summit, and the Council's website.				Developer and partner engagement events have taken place through the strategy period.	Zero Carbon Prototype Project at East Herringthorpe complete — Northern Housing Award Winner — Best Affordable Housing Development. Work undertaken with Homes England and South Yorkshire Mayoral Combined Authority to develop a pipeline of land for housing development and investment.

Priority 2 - Affordable Housing to meet local need						
Strategy Aim	Year 1	Year 2	Year 3	Output / Final Position	Additional Outcomes	
We will continue to deliver our ambitious, Housing Revenue Account funded new build programme, to add hundreds of additional affordable homes to the 356 already completed by the Council since 2018.				There has been significant delivery of affordable homes across all three years of the strategy period. Tenure breakdown below; Year S/O Rent Total 2022 16 127 143 2023 18 24 42 2024 3 153 156 Total 37 304 341 The ambition to delivery hundreds of new council homes will remain a commitment in the next strategy.	2022/23 included: - 237 home development delivered through a partnership between Sanctuary, Great Places and Wise Living at Chesterhill Avenue completed in October 2023. - As well as 10 homes secured through the Rough Sleeper Accommodation Programme by SYHA & Action Housing.	
171 Council built homes are in progress in Rotherham town centre, and we will go over and above Planning requirements to ensure that 75% of these are affordable tenures.	\	\		The 171 homes were completed in May 2023. 76% affordable homes achieved (64% affordable rent and 12% shared ownership) – above policy position.	2023/24 included:	
We will continue to support other organisations to deliver affordable homes.	\	\	\	We continue to work closely with Housing Association partners to enable more new homes. This includes a quarterly Strategic Housing Forum and regular attendance at the South Yorkshire Housing Partnership. Delivery by partners; 2022/23 - 230	- Ben Bailey delivered 10 homes at Swinton Town Centre, which were later bought by WDH as affordable homes, including shared ownership. 2024/25 included:	

		I	1	0000/04 470	
				2023/24 - 179	- Cadam completed a further
				2024/25 - 57	9 homes at Eldertree Court
					- WDH acquired a further 14
					in Swinton.
We will continue to				The Council has directly delivered 37	
promote Shared				shared ownership homes.	The Council secured nomination
Ownership homes and					rights on many of the homes,
provide general advice				The Council will be reviewing the	supporting people at risk of
and information to				approach to affordable home ownership in	homelessness, care leavers as well
residents about other				preparation for the new strategy.	as individuals and families on the
affordable home					Council housing register.
ownership opportunities.					
We will work with				Homebuilder Initiative launched to assist	The Council also built 34 homes
developers, landowners				SMEs to support the Councils delivery	during this period, for open market
and funders to accelerate				programme. Promoted via networking	sale to provide a mixed tenure offer
the delivery of key housing				events.	in the town centre.
sites, which will lead to the					
creation of affordable				The Council has acquired 7 homes via this	
homes through planning				route to add to council rented stock.	
policy requirements					
Priority 3 - Investing in ex	isting hon	nes			
Strategy Aim	Year 1	Year 2	Year 3	Output / Final Position	Additional Outcomes
We will deliver energy				Maltby decarbonisation project concluded	Review of the Housing Service to
efficiency improvements to				in 2024, with 131 homes significantly	ensure the Council is well prepared
more than 140 Council				improved with the £1.4m investment.	for inspection by the Regulator of
homes in Maltby, with					Social Housing.
support from the					-
government's Social					Implementation of the New Damp
Housing Decarbonisation					and Mould Policy.
Fund.					
We will maintain decency				Overall average EPC rating has improved	Commissioned a 4 year programme
standards in Council stock				from band D to C through continued	of stock condition surveys on all
and implement the				investment.	council homes.
findings of the ongoing					
Decency Review resulting					

from the Social Housing White Paper. We will provide information to homeowners about the support available to help them improve their homes. We will make use of Banning Orders to tackle poor housing conditions and protect vulnerable people in privately rented homes.				Currently, 58.43% of Council homes are band C or above, and 99.68% are band D or above. 1,363 projects have been delivered to private homes through ECO4/Great British Insulation Scheme-Flex programmes, totalling almost £9m worth of measures. Two banning orders at tribunal and progressing towards a hearing. The third case was withdrawn due to an appeal. Additional cases will be progressed, following an identified process, towards a banning order outcome. The introduction of the Renters Rights Act towards the end this year will further strengthen this area of activity.	Capital investment into council homes including: • £12.3m on 4958 boiler replacements • £4.6m on thermal improvements to 644 properties • £17.3m on roof and roof line replacement works to over 1339 properties • £762k on window and door replacements to 711 properties • £1.4m on electrical upgrade works to 404 properties • £1.7m refurbishing 31 properties at Catcliffe following flood damage • £1.2m replacing 823 fire doors. Commissioned an options appraisal to consider opportunities to improve six private sector housing areas.
Priority 4 - Bringing empty	y nomes b Year 1			Output / Final Position	Additional Outcomes
Strategy Aim We will continue to deliver	rear	Year 2	Year 3	Output / Final Position Permanent Empty Homes Officer in post.	The Empty Homes Plan 2025/29
against the Empty Homes Plan.				84 homes brought back into use over the strategy period. 2022/23 - 17 2023/24 - 33 2024/25 – 34	was refreshed and published in 2025. Average time a Council property is void before relet has reduced year on year:

We will help owners	. /	. /	. /	Case studies and information shared	2022-23 53.49
understand how they can				annually during National Empty Homes	2023-24 32.15
help meet local housing				Week with the press and social media to	2024-25 31.83
need, for example by				encourage residents to report and owners	
promoting success stories.				to come forward for advice.	
				New web pages have been developed to assist empty property owners.	
We will explore options to				Two empty properties have been acquired	-
transform empty homes into new affordable homes.				and let as council homes	
We will make use of the	•	•	•	Support has been received, from Housing	1
enforcement tools				SMT and Cabinet Member, to make use of	
available.	•	•	•	enforcement powers to bring long-term	
available.				problematic empty properties back into	
				use.	
We will consider how other				Regular reviews of land, garage sites and	1
empty spaces (such as				surplus council assets takes place to	
derelict buildings and				provide opportunities to provide more	
spaces above shops)				homes.	
could be repurposed to					
provide new homes.					
Priority 5 - Supporting ped	ple to liv	e indepen	dently		
Strategy Aim	Year 1	Year 2	Year 3	Output / Final Position	Additional Outcomes
We will build more				A total of 32 bungalows have been	Updated and published a number of
bungalows on small				delivered through the council development	key documents following thorough
Council-owned sites, and				programme during the strategy period.	consultation, to offer transparency
purchase more bungalows					in the way we work to support
from private developers, in					tenants and residents;
order to increase housing					
that is suitable for people					 Homelessness and Rough
with accessibility needs.					Sleeper Strategy 2022-25.

We will develop apartments for older people in Rotherham Town Centre.	/			Elizabeth House completed May 2022, and provided 23 homes for council rent, aimed at people over the age of 55.	- Aids and Adaptations Assistance Policy 2024.
We will maximise the use of aids, adaptations, and assistive technology to support independence in the home.	\	\	\	The new Aids and Adaptations Policy provides clarity to people who need support to live independently at home. Over the last three years we have facilitated 2,203 major adaptations, 13,372 minor fixings and 3,893 minor adaptations to support people in their homes.	- Temporary Accommodation Placement Policy 2024. Commenced the refresh of the Housing Allocations Policy – this will conclude within the new strategy period. Homelessness Improvement Plan
Accessibility and adaptability will be designed into the fabric of new Council housing developments to ensure we can meet the needs of a range of people and support the creation of mixed communities.				Bungalows help to meet the needs of people who become less mobile as they age – alongside the 30 2 bed bungalows built, there were also 2 large fully accessible bungalows specifically built with families with disabled family members in mind. Delivery has also begun at Canklow and Swinton where specific property types have been factored into the scheme to meet the needs of people with mobility challenges.	has resulted in huge reductions in the use of hotels. 4,667 homelessness cases have been dealt with during this period.
Priority 6 - Strengthening			Voor 2	Output / Final Position	Additional Outcomes
Strategy Aim We will continue to ensure	Year 1	Year 2	Year 3	Output / Final Position	Additional Outcomes
We will continue to ensure social value is embedded in all housing development contracts – all projects will be challenged to ensure they positively contribute to the local economy,			/	The Council continues to secure social value through all housing development and investment activity. The Town Centre Housing Development generated;	8,157 tenancy health checks completed. The town centre development social value (accumulative);

provide jobs and training opportunities and maximise the use of local supply chains.		 £315,000 in social and community investment 94% Local labour and 86% of spend is from within 40 miles of the site 95% waste diverted from land fill Hosted over 1000 apprentice weeks and employed 62 local people £33m social value delivered through the Repairs and Maintenance Contract since Jan 2022. The Government funding for enabling	Increased the overall programme of tenant and resident support; • Received 4,207 tenancy support referrals • Helped 581 residents complete accredited training • Secured 601 residents into sustainable employment • Generated an additional £1,466,410 in income for tenants and residents so far this year The Energy Crisis Support Scheme
community-led housing scheme and explore opportunities for further community-led housing development in Rotherham.		community led housing activity has ended and there has been no further proposals to increase community housing in Rotherham, however the council continues to work with Clifton Learning Partnership in the Eastwood area of the borough.	has approved payment awards of up to £400 per household for 11,303 applicants
We will produce surveys to measure the impact and outcomes of our housing developments on local communities.		Outcomes reports and surveys are used to assist with improving the design of new homes.	