

<h1>BRIEFING</h1>	TO:	Barnsley, Doncaster and Rotherham Joint Waste Board
	DATE:	21st February 2023
	LEAD OFFICER:	Paul Hutchinson
	TITLE:	BDR PFI Project Risk Register

1. Background

- 1.1** Barnsley MBC, Doncaster Borough Council and Rotherham Borough Council (the **Councils**) entered into a principal agreement called the Project Agreement (the **PA**) in March 2012 with 3SE (Barnsley, Doncaster and Rotherham) Limited (the **Contractor**). The agreement is to manage Barnsley Transfer Station and design, build and operate a facility to manage the residual waste for the Councils from July 2015 to end of June 2040. The PA also requires the Contractor to achieve agreed levels of recycling and landfill diversion.
- 1.2** The Contractor is a special purpose vehicle company set up purely for this PFI project, meaning it has no significant balance sheet strength or assets. It sub-contracts its service obligations, and most of its PA obligations, to Renewi UK Services Limited (formerly Shanks Waste Management Limited), a waste management service company as its operator (the **Operator**). The Operator produces solid recovered fuel (**SRF**) from contract waste which is shipped to Enfinium Multi-Fuel, Ferrybridge for thermal treatment. The Councils pay a unitary charge each month to the Contractor who then pays the Operator through an operating contract. The total Councils' payments between 2015 and 2040 are approximately £721M (as forecast at PA signature) so this scheme is, for each Council, one of the highest value contractual commitments.
- 1.3** Initially the Contractor was ultimately owned by two of shareholders in the proportion 75:25 through a Renewi investment vehicle and an SSE investment vehicle. In October 2020 SSE announced the sale of their "Multifuel Energy" business (Ferrybridge FM1 and FM2 energy from waste facilities plus other assets) and the Contractor ownership changed. Following SSE's exit from Ferrybridge, Renewi now fully owns the Contractor through an investment vehicle and renamed as Renewi BDR Limited. Although the ownership of the Contractor has changed there is no change in the offtake supply contract terms between Renewi and the offtaker at Ferrybridge so the SRF will continue to be supplied to that offtaker throughout the term of the PFI contract which ends in 2040.
- 1.4** The BDR Joint Waste Board last considered the risk register at its previous meeting on 5th December 2022. Since that date the Risk register has been updated bi-monthly and submitted to Steering Committee every 6 weeks and reviewed by BDR Assistant Directors, last reviewed at the 31st December 2023 Meeting. Since the last Joint Waste Board meeting a deep-dive full review of all risks has been undertaken
- .
- The risk categories are split between red, amber and green (RAG) representing varying degrees of exposure. Each category contains a range of risk scores and the table below shows how the RAG rating and score are derived.

LIKELIHOOD (A)	Almost Certain 5	5	10	15	20	25
	Probable / Likely 4	4	8	12	16	20
	Possible 3	3	6	9	12	15
	Unlikely 2	2	4	6	8	10
	Very unlikely / Rare 1	1	2	3	4	5
		Insignificant/ Negligible 1	Minor 2	Moderate 3	Major 4	Critical/ Catastrophic
IMPACT (B)						

2. Key Issues

2.1 Changes

There have been no new risks added to the Register.

There have been no Risks removed from the register.

The BDR Team and their PFI Contract Advisers (Legal and Finance) have undertaken their annual Deep-Dive review of the full risk register. Each risk is to be examined and reviewed to ensure it is still current, at the appropriate level and all consequence, control and management of the risk is appropriate.

Summary of Risks

2.2

Current RAG Rating	01/10/18	22/11/2018	3/12/2018	1/3/2019	30/9/2019	21/11/2019	5/3/2020	30/6/2020	28/9/2020	14/12/2020	15/3/2021	14/6/2021	9/9/2021	13/12/21	7/3/2022	18/7/2022	8/9/2022	21/2/2023
Red	2	2	2	3	3	3	3	3	3	1	1	2	2	3	3	3	3	4
Amber	9	5	5	5	4	4	4	5	5	7	7	7	8	6	6	5	5	5
Green	4	8	8	8	9	9	10	9	9	9	9	9	9	11	11	12	12	11
Total	15	15	15	16	16	16	17	17	17	17	17	18	19	20	20	20	20	20

Target RAG Rating	01/10/18	22/11/2018	3/12/2018	1/3/2019	30/9/2019	21/11/2019	5/3/2020	30/6/2020	28/9/2020	14/12/2020	15/3/2021	14/6/2021	9/9/2021	13/12/21	7/3/2022	18/7/2022	8/9/2022	21/2/2023
Red	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Amber	7	5	4	5	5	5	4	4	4	3	3	4	4	3	3	3	3	3
Green	8	10	11	11	11	11	13	13	13	14	14	14	15	17	17	17	17	17
Total	15	15	15	16	16	16	17	17	17	17	17	18	19	20	20	20	20	20

The risks contained in the register require ongoing management action. In some cases, additional resources may be necessary to implement the relevant actions or mitigate risks.

	Any additional costs associated with the risks are reported to the BDR Steering Committee for consideration.
3. Key Actions and Timelines	
3.1	<p>Monitoring</p> <p>The PFI project risk register is reviewed by the BDR Steering Committee at their regular meeting every six (6) weeks and reported corporately via the individual Councils' risk registers. Additionally, the BDR Manager reports to the Joint Waste Team and draws attention to issues to allow internal challenge.</p> <p>The BDR Manager and the Councils' core contract management team will review and update the risk register on a six (6) week cycle to ensure risks are able to be effectively monitored and managed.</p>
4. Recommendations	
4.1	BDR Joint Waste Board is asked to consider and note the attached updated risk register and, after consideration, advise of any further risks to be added to or deleted from the risk register.